

Appendix K – Programme

Hereford Eastern River Crossing (ERiC) (SOC)

Herefordshire Council

Hereford Eastern River Crossing - Programme

ID	Task Name	Duration	Start	Finish	2023				2024				2025				2026				2027				2028				2029				2030				2031			
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
1	Preparation of SOBC	282 days	Mon 03/10/22	Tue 31/10/23	█																																			
3	Decision to Proceed	21 days	Fri 01/12/23	Fri 29/12/23					█																															
5	OBC and Economic Appraisal	326 days	Mon 01/01/24	Mon 31/03/25					█																															
6	Preliminary Design	130 days	Mon 01/01/24	Fri 28/06/24					█																															
7	Public Consultation on Options	66 days	Fri 01/11/24	Fri 31/01/25									█																											
8	OBC Funding Decision	197 days	Tue 01/04/25	Wed 31/12/25									█																											
10	Full Business Case	868 days	Thu 01/01/26	Mon 30/04/29													█																							
11	Flood Modelling and Approval	652 days	Thu 01/01/26	Fri 30/06/28													█																							
12	Public Consultation for Planning	87 days	Fri 01/05/26	Mon 31/08/26													█																							
13	Environmental Impact Assessment	477 days	Thu 01/01/26	Fri 29/10/27									█																											
14	Planning Determination	262 days	Mon 01/11/27	Tue 31/10/28													█																							
15	Detailed Design	195 days	Tue 01/08/28	Mon 30/04/29																	█																			
16	FBC Funding Release	89 days	Tue 01/05/29	Fri 31/08/29																					█															
18	Compulsory Purchase Order Process	172 days	Mon 03/09/29	Tue 30/04/30																									█											
20	Construction	370 days	Wed 01/05/30	Tue 30/09/31																													█							